



**NIAGARA CATHOLIC DISTRICT SCHOOL BOARD  
CAPITAL PROJECT PROGRESS REPORT  
OCTOBER 10, 2017**

**APPENDIX B**

**OUR LADY OF FATIMA (G) CATHOLIC ELEMENTARY SCHOOL**

---

**Scope of Project:** Design and construction of a 6 classroom/3 child care room addition.

**Current Status:** First floor block work completed. Working on second floor block walls. Electrical and plumbing work is underway. Roofer is expected to start in October.

**Project Information:**

New Area to be Constructed	14,974	sq. ft.
Pupil Places Added	138	students
New Facility Capacity	541	students



**Project Funding:**

Capital Priorities	2,997,890
Child Care	1,527,338

**\$4,525,228**

**Project Costs:**

	Budget	Paid
Construction Contract	0	1,116,740
Fees & Disbursements	0	281,191
Furniture & Equipment	0	0
Other Project Costs	0	33,933
	<b><u>\$4,525,228</u></b>	<b><u>\$1,431,864</u></b>

**Project Timelines:**

	Scheduled Completion	Actual Completion
Funding Approval	November 9, 2015	November 9, 2015
Ministry Approval (space)		
Architect Selection	April 18, 2016	June 30, 2016
Design Development	August 2016	December 2016
Contract Documents	January 2017	February 2017
Tender & Approvals	February 2017	April 2017
Ministry Approval (cost)	March 2017	March 2017
Ground Breaking Date	March 2017	June 2017
Construction Start	March 2017	May 2017
Occupancy	December 2017	
Official Opening & Blessing	January 2018	

**Project Team:**

Architect	Svedas Architects Inc.
General Contractor	Brouwer Construction Ltd.
Project Manager	Tunde Labbanicz
Superintendent	Yolanda Baldasaro
Principal	Brian Palujanskas