



**NIAGARA CATHOLIC DISTRICT SCHOOL BOARD
CAPITAL PROJECT PROGRESS REPORT
NOVEMBER 7, 2017**

APPENDIX A

ST. MARTIN CATHOLIC ELEMENTARY SCHOOL

Scope of Project:

Design and construction of a replacement school and child care centre on a new site.

Current Status: The new St. Martin Catholic Elementary School opened on September 5, 2017. Deficiency repairs are underway.



Project Information:

New Area to be Constructed	44,067	sq. ft.
Existing Area to be Renovated		sq. ft.
Total New Facility Area	44,067	sq. ft.
Total Site Area	6	acres
Pupil Places Added	115	students
New Facility Capacity	454	students

Project Funding:

Capital Priorities	9,910,289
	<u>\$9,910,289</u>

Project Costs:

	Budget	Paid
Construction Contract	7,734,824	7,468,225
Fees & Disbursements	937,360	980,949
Furniture & Equipment	260,917	38,037
Other Project Costs	977,188	506,181
	<u>\$9,910,289</u>	<u>\$8,993,392</u>

Project Timelines:

	<u>Scheduled Completion</u>	<u>Actual Completion</u>
Funding Approval	July 7, 2011	July 7, 2011
Ministry Approval (space)	December 2011	February 14, 2012
Architect Selection	January 30, 2012	March 22, 2012
Design Development	March 2012	October 2013
Contract Documents	January 2014	Feb 2014
Tender & Approvals (re-design)	Summer/Fall 2015	October 2015
Ministry Approval (cost - revised)	Summer/Fall 2015	November 2015
Ground Breaking Date	December 2015	December 9, 2015
Construction Start	December 2015	August 28, 2017
Occupancy	September 2017	September 5, 2017
Official Opening & Blessing	TBD	

Project Team:

Architect	MMMC Inc. Architects
General Contractor	Brouwer Construction
Project Manager	Anthony Ferrara
Superintendent	Pat Rocca
Principal	Chris Zanuttini