



**NIAGARA CATHOLIC DISTRICT SCHOOL BOARD
CAPITAL PROJECT PROGRESS REPORT
MAY 8, 2018**

APPENDIX A

OUR LADY OF FATIMA (G) CATHOLIC ELEMENTARY SCHOOL

Scope of Project: Design and construction of a 6 classroom/3 child care room addition.

Current Status: Students moved in to new classrooms in January 2018. Child Care Centre is open. Deficiency repairs are underway.

Project Information:

New Area to be Constructed	14,974	sq. ft.
Pupil Places Added	138	students
New Facility Capacity	541	students



Project Funding:

Capital Priorities	2,997,890
Child Care	1,527,338
	\$4,525,228

Project Costs:

	Budget	Paid
Construction Contract	3,448,000	3,384,255
Fees & Disbursements	336,600	327,399
Other Project Costs	740,628	116,133
	\$4,525,228	\$3,827,787

Project Timelines:

	Scheduled Completion	Actual Completion
Funding Approval	November 9, 2015	November 9, 2015
Ministry Approval (space)		
Architect Selection	April 18, 2016	June 30, 2016
Design Development	August 2016	December 2016
Contract Documents	January 2017	February 2017
Tender & Approvals	February 2017	April 2017
Ministry Approval (cost)	March 2017	March 2017
Ground Breaking Date	March 2017	June 2017
Construction Start	March 2017	May 2017
Occupancy	December 2017	January 2018
Official Opening & Blessing	January 2018	TBD

Project Team:

Architect	Svedas Architects Inc.
General Contractor	Brouwer Construction Ltd.
Project Manager	Tunde Labbancz
Superintendent	Pat Rocca
Principal	Brian Palujanskas