



**NIAGARA CATHOLIC DISTRICT SCHOOL BOARD
CAPITAL PROJECT PROGRESS REPORT
May 14, 2019**

APPENDIX B

MONSIGNOR CLANCY CATHOLIC ELEMENTARY SCHOOL

Scope of Project: Design and construction of a consolidated Monsignor Clancy/St. Charles Catholic Elementary School and New Child Care.

Current Status: Awaiting design approval from MOE.

Project Information:

New Area to be Constructed	TBD	sq. ft.
Pupil Places Added	104	students
New Facility Capacity	677	students
Child Care Places Added	49	places



Project Funding:

Capital Priorities	3,482,495
Child Care	1,557,887
	\$5,040,382

Project Costs:

	Budget	Paid
Construction Contract	TBD	0
Fees & Disbursements	TBD	178,423
Other Project Costs	TBD	21,986
	\$5,040,382	200,409

Project Timelines:

	Scheduled Completion	Actual Completion
Funding Approval	March 13, 2018	March 13, 2018
Ministry Approval (space)		
Architect Selection	July 19, 2018	
Design Development	September 25, 2018	
Contract Documents	November 6, 2018	
Tender & Approvals	January 26, 2019	
Ministry Approval (cost)	April 29, 2019	
Ground Breaking Date		
Construction Start		
Occupancy	Fall 2020	
Official Opening & Blessing		

Project Team:

Architect	Venerino V.P. Panici Architect Inc.
General Contractor	TBD
Project Manager	Tunde Labbancz
Superintendent	Lee Ann Forsyth-Sells
Principal	Dan Trainor